

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; October 28, 2016



1. Project Status Summary

- i. Microwave PCN process approved by Allegan County and ACD Telecom
- ii. Tower structural engineering analysis plan approved by Allegan County and ACD Telecom

2. Work Completed Last Week

- i. ACD reviewed and approved plan for tower structural analysis
- ii. ACD reviewed microwave path reports and approved PCN process

3. Work Planned for Next Week

- i. Initiate PCN process
- ii. Bi-weekly FTF update meeting on Monday, October 31 @ 1430
- iii. Tower structural engineering analysis to begin

4. Open Issues

- i. Motorola and MPSCS discuss GPS data implementation
- ii. ACD and Motorola discuss TDI impact for site 5502
- iii. Proposed definitions for “major failure” and “minor failure” for 60-day burn-in