

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; November 4, 2016



1. Project Status Summary

- i. Tower structural engineering analysis has begun
- ii. Microwave PCN process has begun

2. Work Completed Last Week

- i. Tower detailed structural engineering analysis started
- ii. Microwave PCN process initiated. 30 day feedback period started
- iii. Bi-weekly meeting held on October 31, 2016 at 14:00. Minutes have been emailed

3. Work Planned for Next Week

- i. Bi-weekly update meeting on Wednesday, November 9, 2016 at 14:00
- ii. ACD's review of TDI analysis of site 5502's impact

4. Open Issues

- i. Motorola and MPSCS discuss GPS data implementation
- ii. Proposed definitions for "major failure" and "minor failure" for 60-day burn-in