

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; November 18, 2016



1. Project Status Summary

- i. Tower structural engineering analysis in process
- ii. Central Dispatch modification analysis in progress
- iii. Results of remaining towers in next 2-3 weeks

2. Work Completed Last Week

- i. Tower detailed structural engineering analysis in process for all towers
- ii. Central Dispatch modification analysis has started
- iii. Monterey report received – fails final loading condition
- iv. Otsego report received – fails all three loading conditions

3. Work Planned for Next Week

- i. Review of updated Gantt Chart
- ii. Review of Monterey and Otsego tower structural engineering analysis reports
- iii. Bi-weekly FTF/call meeting on Wednesday, November 23, 2016 at 2:00 pm

4. Open Issues

- i. Motorola and MPSCS discuss GPS data implementation
- ii. Proposed definitions for “major failure” and “minor failure” for 60-day burn-in
- iii. MPSCS Site 5502 quote