

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; December 16, 2016



1. Project Status Summary

- i. All structural reports, except the Valley site, have been received and are being reviewed by ACD
- ii. Lee site tower will not pass the structurals, even with modifications. Options are being investigated
- iii. Bi-monthly meeting/call was held Wednesday, December 14, 2016

2. Work Completed Last Week

- i. Reports of all structural analyses have been received, other than the Valley site. Reports are being reviewed by ACD. Valley tower site is owned by American Tower, and they are making it difficult to get the necessary work done at that site
- ii. Discrepancies in all structural analysis reports were found by ACD, and confirmed by Motorola, regarding microwave mounting heights. There was incorrect information in the antenna matrix document provided by Motorola to Mission 1 for structural analysis. Microwave paths and FCC filings are correct. Structural analyses are being re-run with the proper heights
- iii. The bi-monthly meeting/call was held on Wednesday, December 14, 2016 at 1300 ET
- iv. Discussions were held regarding the need for ice shields for microwave antennas at two sites identified by ACD. ACD recommended installation of ice shields at the Laketown and Wayland sites, but the decision was made by Allegan County that they were not needed

3. Work Planned for Next Week

- i. Re-run all structural analyses with correct microwave height locations
- ii. Review of complete antenna matrix of locations to verify corrections needed
- iii. Review structural reports as they are re-run and received

"

.....'60'Qr gp'Kuugw'

.....'k0''Ukn'cy ckkpi 'O RUE U'cr r tqxcn'qh'f guki p"

.....'k0''Egt vhecvqp'qh'O EE9322'd { 'O RUE U'

.....'k0''P gy 'ut wewtci'cpcn{ ugu'kx0Qr vkpu'hqt 'Ngg'vqy gt 'ut wewtci'kuug'"