

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; December 2, 2016



1. Project Status Summary

- i. Tower structural engineering analysis in process
- ii. Central Dispatch modification analysis results expected 12/5/16
- iii. Wayland site – no modifications required
- iv. Remainder site results expected by 12/9/16

2. Work Completed Last Week

- i. Wayland site structural analysis complete – no modifications necessary
- ii. Errors found in some structural engineering reports. Corrected by Mission1 Results expected by 12/9/16
- iii. Central Dispatch modification analysis almost complete. Expect results 12/5/16
- iv. Updated Gantt chart distributed. ACD reviewed and updated Allegan weekly report, section 2
- v. Call between MPSCS and Motorola to discuss GPS data was conducted on 11/30/16. Weekly call will be established to continue discussions.
- vi. Equipment list for MPSCS site 5502 upgrade was sent from Motorola to Catherine Henning on 12/1/16.

3. Work Planned for Next Week

- i. Review of tower structural engineering analysis of remaining sites as they come in
- ii. Call between MPSCS and Allegan County scheduled for 12/7/16 at 3pm to discuss radio template design.

4. Open Issues

- i. None at present