

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: February 3, 2017



### 1. Project Status Summary

- i. Tower modification price quotes under review by Allegan County
- ii. Lee tower has been accepted for use at Rev. F
- iii. DC power plant cutover plans in progress. Two of them have been completed, remaining four scheduled with completion by March 1, 2017
- iv. New generator installed and tested at Monterey on January 17, 2017. Remaining generators to be completed by March 8, 2017
- v. Next bi-monthly meeting/call scheduled for February 8, 2017
- vi. First cutover workshop scheduled for February 22, 2017 at 0830
- vii. Initial fleet mapping is complete and submitted to MPSCS

### 2. Work Completed Last Week

- i. Tower modification quotes for Laketown, Monterey, Otsego, Saugatuck, and Dispatch have been received by Allegan County. The County is reviewing and should have a decision for acceptance by the end of next week
- ii. Allegan County has discussed the Lee tower structural analysis and has decided to go ahead with accepting the tower at Rev. F
- iii. The meeting invitation for the cutover workshop for Wednesday, February 22, 2017 at 0830 has been sent and accepted from all the necessary attendees
- iv. The initial fleet mapping is complete and submitted to MPSCS for review and template generation
- v. Successful installation and cutover of the D.C. plant at the Saugatuck site
- vi. D.C. plant installation at Otsego is in progress, with cutover planned for February 7, 2017
- vii. T. Kurz of Motorola has submitted plan for GPS implementation to J. Nummer of MPSCS for review

### 3. Work Planned for Next Week

- i. DC plant cutover at Otsego site is planned for February 7, 2017

# PROJECT STATUS REPORT

- ii. Generator installations for Saugatuck, Otsego, Valley, Lee, and Laketown scheduled and to be completed by March 8, 2017
- iii. Allegan to discuss Valley tower lease with ATC
- iv. Allegan to provide approval of tower modifications at Laketown, Monterey, Otsego, Saugatuck, and Dispatch
- v. Bi-monthly FTF/meeting call to be held on Wednesday, February 8, 2017 at 1400

## 4. Open Issues

- i. Still awaiting MPSCS approval of design. Outstanding are GPS and MCC7100 solutions. Estimated approval date – 5/31/17
- ii. Certification of MCC7100 by MPSCS – estimated 5/15/17
- iii. Resolution of Valley site lease issue – estimated 2/10/17