

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: February 10, 2017



1. Project Status Summary

- i. Tower modification price quotes being submitted to Commissioners for approval
- ii. D.C. power plant and generator cutover plans in progress. Completion by March 8, 2017
- iii. Bi-monthly meeting/call held February 8, 2017
- iv. First cutover workshop scheduled for February 22, 2017 at 0830
- v. Lease issue at Valley tower resolved with ATC removing back-rent and reducing monthly increase

2. Work Completed Last Week

- i. Bi-monthly FTF meeting/call was held February 8, 2017 at 1400
- ii. Successful installation and cutover of the D.C. plant at the Otsego site
- iii. Successful installation and startup of generators at Saugatuck and Otsego sites
- iv. Successful negotiation with American Tower Corp. on the lease for the Valley tower site. ATC has dropped the back-rent and decreased the monthly lease amount to a level acceptable to Allegan County
- v. Confirmed that Allegan consoles fully implement the encryption required for interoperable communications requirement with Kalamazoo
- vi. Motorola submitted proposed design of GPS interface to MPSCS for review by J. Nummer
- vii. Transfer of Ownership letters sent to agencies that requested extreme option radios. Deadline for return of signed letters is 2/27/17

3. Work Planned for Next Week

- i. DC plant cutover at Valley site is planned for February 14, 2017
- ii. Allegan to approve Valley tower lease terms
- iii. Allegan to submit for Commissioners approval of the tower modifications at Laketown, Monterey, Otsego, Saugatuck, and Dispatch

PROJECT STATUS REPORT

- iv. Publish agenda for the cutover workshop scheduled for February 22, 2017

4. Open Issues

- i. Still awaiting MPSCS approval of design. Outstanding are GPS and MCC7100 solutions. Estimated approval date – 5/31/17
- ii. Certification of MCC7100 by MPSCS – estimated 5/15/17