

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: February 24, 2017



### 1. Project Status Summary

- i. Tower modification price quotes were submitted to Commissioners on February 23, 2017 for approval
- ii. D.C. power plant and generator cutover plans in progress. Completion by March 8, 2017
- iii. First cutover workshop was held February 22, 2017
- iv. Structural analysis for Valley tower in progress. Estimated completion by March 10, 2017

### 2. Work Completed Last Week

- i. Successful installation and cutover of the D.C. plant at the Lee site
- ii. Successful installation and startup of generator at Lee and Valley sites
- iii. Structural analysis is now in progress with estimated completion by March 10, 2017
- iv. Very productive first cutover planning workshop was held on February 22, 2017. Well attended and represented by agencies, County, and MPSCS
- v. Request for approval of funds for tower modifications presented at Board of Commissioners meeting on February 23, 2017

### 3. Work Planned for Next Week

- i. D.C. plant cutover at Laketown site is planned for March 1, 2017

### 4. Open Issues

- i. Still awaiting MPSCS approval of design. MPSCS has agreed during workshop to approve with footnotes regarding MCC7100 and GPS. Estimated 2/28/17