

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: March 24, 2017



### 1. Project Status Summary

- i. Motorola formal tower modifications document is still being fine tuned between Allegan and Motorola
- ii. Allegan and Mission 1 completed site visits confirming generator and D.C. plant installations
- iii. Targeted radios for select agencies being pulled from warehouse on March 30 for exchange with Motorola
- iv. Equipment being delivered to tower sites this week by Tele-Rad

### 2. Work Completed Last Week

- i. Successful visits to all sites, with the exception of Wayland, to confirm proper installation of D.C. plants and generators. R. Winters of MPSCS to visit Wayland next week to inspect that site
- ii. Motorola and Allegan County fine tuning details of formal modifications agreement
- iii. Tele-Rad has begun delivering equipment to 5 of the tower sites this week
- iv. Bi-monthly meeting/call held on Wednesday, March 22, at 1400

### 3. Work Planned for Next Week

- i. Thursday, March 30, 2017, J. Ludwig and J. Tabor to pull portable radios from warehouse to retrieve targeted shipments to exchange with Motorola for extreme option versions for selected agencies
- ii. J. Ludwig to provide 10 portable radios to loan to MPSCS for template testing
- iii. Receive and review Valley tower amended agreement by Friday, March 31, 2017

### 4. Open Issues

- i. Awaiting approval of tower modifications