

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: April 7, 2017



1. Project Status Summary

- i. LMR antenna installation started at Lee site
- ii. Lease at Valley site in dispute between Allegan and American Tower
- iii. Second cutover workshop to be held April 12, 2017

2. Work Completed Last Week

- i. Mission 1 Communications started LMR antenna installation at Lee site on Tuesday, April 4, 2017. Expected completion by Monday, April 10, 2017
- ii. American Tower has provided the amended lease for the Valley site. It contained an increase for larger size antennas and TTA that is not acceptable to Allegan County. Discussions are ongoing to negotiate

3. Work Planned for Next Week

- i. Second cutover workshop will be held on Wednesday, April 12, 2017 from 0900 to 1400 at Allegan County Central Dispatch

4. Open Issues

- i. Valley tower amended lease agreement needs to be finalized