

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: April 14, 2017



1. Project Status Summary

- i. LMR antenna installation complete at Lee site
- ii. Lease at Valley site in dispute between Allegan and American Tower
- iii. Second cutover workshop held April 12, 2017
- iv. Technical discussion call on network needs for MCC7100 and location data held April 13, 2017

2. Work Completed Last Week

- i. Mission 1 Communications completed LMR antenna installation at Lee site on Monday, April 10, 2017
- ii. Second cutover planning workshop held April 12, 2017. Good progress made
- iii. Technical discussion call held April 13, 2017 between MPSCS, Motorola, and Allegan County IT staff to discuss networking needs to support MCC7100 remote consoles and location services data
- iv. Parts for tower modifications at Saugatuck, Otsego, Dispatch, and Monterey have been ordered
- v. LMR radio equipment has been delivered and installed at Laketown, Saugatuck, Monterey, and Valley sites
- vi. LMR equipment delivered to Lee site

3. Work Planned for Next Week

- i. LMR equipment delivery to Otsego and Wayland sites
- ii. LMR equipment installation at Lee and Otsego sites
- iii. J. Tabor to supply list of change order items and dollar amounts by April 21, 2017

4. Open Issues

- i. Valley tower amended lease agreement needs to be finalized
- ii. Laketown tower lease considerations for modifications needs to be agreed upon