

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: April 28, 2017



1. Project Status Summary

- i. Allegan County preparing to send revised lease agreement terms and notice of intent to proceed to ATC regarding Valley site
- ii. LMR equipment delivered to all sites
- iii. LMR equipment, LMR antennas, and microwave antennas installed at Lee and Wayland sites
- iv. Bi-monthly FTF meeting/call held Wednesday, April 26, 2017
- v. LMR equipment, LMR antennas and microwave antennas installation started at Otsego

2. Work Completed Last Week

- i. LMR equipment, LMR antennas, and microwave antenna installation complete at Lee and Wayland sites
- ii. Bi-monthly FTF meeting/call held on Wednesday, April 26, 2017. Minutes have been distributed
- iii. Valley lease amendment wording changed by Allegan County and is presented to legal for review
- iv. Network drop line installed in Dispatch conference room to support temporary console installation
- v. Walkthrough of Dispatch equipment room completed Thursday, April 27, 2017 by T. Osling and M. Barton of Mission 1 to further assess grounding enhancements

3. Work Planned for Next Week

- i. Tower modifications (welding) at Otsego, Saugatuck, and Monterey sites to be completed by May 5, 2017
- ii. LMR equipment installation at Otsego site to be completed by May 3, 2017
- iii. J. Tabor to supply list of change order items and dollar amounts by May 5, 2017

PROJECT STATUS REPORT

- iv. Pending approval by legal, Valley lease amendment opinion and intention to proceed with installs
- v. T. Osling of Mission 1 to provide schedule of installations by May 5, 2017

4. Open Issues

- i. Valley tower amended lease agreement and intent to proceed need to be issued to ATC
- ii. Laketown tower lease considerations for modifications needs to be agreed upon
- iii. We are still awaiting Motorola to step up efforts to provide location services solution