

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: May 12, 2017



1. Project Status Summary

- i. All welding modifications completed
- ii. LMR equipment installation complete at all sites except Dispatch
- iii. Dispatch LMR equipment installation to begin week of May 15, 2017

2. Work Completed Last Week

- i. All modification welding required at Saugatuck, Otsego, and Monterey sites has been completed
- ii. Complete LMR equipment has been installed at: Laketown, Saugatuck, Monterey, Valley, Lee, Otsego, and Wayland
- iii. Green and yellow radio housings shipped to, and received by, Dispatch location

3. Work Planned for Next Week

- i. Microwave implementation and installation discussion call to be held on Monday, May 15, 2017 at 4:30 pm. to discuss upcoming Dispatch D.C. plant cutover that will occur within next two weeks. Discussion will also include details of needs for successful Harris traffic migration to new microwave
- ii. LMR equipment installation at Central Dispatch to start May 15, 2017
- iii. Motorola to replace housings on 88 radios requiring green and yellow, as requested by various agencies
- iv. Intrinsically safe replacement radios shipped and should be received at Dispatch location by May 19, 2017

4. Open Issues

- i. Valley tower amended lease agreement and intent to proceed needs to be issued to ATC
- ii. Laketown tower lease considerations for modifications needs to be agreed upon