

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: May 19, 2017



### 1. Project Status Summary

- i. Dispatch site D.C. plant cutover plan completed. Implementation scheduled for Wednesday, May 24, 2017
- ii. Next cutover workshop scheduled for Wednesday, May 24, 2017

### 2. Work Completed Last Week

- i. Dispatch site D.C. cutover plan was developed between Allegan County, ACD, Motorola, Mission 1, and Harris. Key dependencies and contingencies were identified and provided for
- ii. Microwave system cutover and Harris traffic transition plan was discussed and key dependencies and issues identified. Further refinement will be pursued in upcoming cutover workshop scheduled for Wednesday, May 24, 2017

### 3. Work Planned for Next Week

- i. Dispatch D.C. plant installation work scheduled for Wednesday, May 24, 2017 8:00 am to 4:00 pm. J. Ludwig providing notification to agencies. Harris service personnel on hand to handle any possible radio issues. Mission 1 to provide installation services and portable power unit during cutover process
- ii. Cutover workshop scheduled for Wednesday, May 24, 2017 9:00 am to 2:00 pm in Central Dispatch conference room. Motorola providing bridge line for off-site attendees
- iii. Bi-monthly FTF meeting/call scheduled for Wednesday, May 24, 2017 2:00 pm in Central Dispatch conference room and ACD conference line for off-site attendees

### 4. Open Issues

- i. Valley tower amended lease agreement and intent to proceed needs to be issued to ATC

\*\*\*\*\*KO\*\*\*\*\*Ncngvqy p'vqy gt'rgcug"eqpukf gtcvkqpu'hqt"o qf hlec vkqpu'pggf u'vq'dg'ci tggf "wr qp"  
\*\*\*\*\*KO\*\*\*\*\*I RU'ugt xlegu'uqnwkqp"uvm'pqv'f guki pgf 0F kiewuukqpu'dgy ggp'O qvqtqr."CEF"."cpf "  
\*\*\*\*\*O RUEU'qpi qkpi "