

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: May 26, 2017



### 1. Project Status Summary

- i. Dispatch site D.C. plant successfully completed Wednesday, May 24, 2017
- ii. Cutover workshop held Wednesday, May 24, 2017

### 2. Work Completed Last Week

- i. Dispatch site D.C. cutover work was successfully completed on Wednesday, May 24, 2017. No communications issues occurred
- ii. Cutover workshop session was held on Wednesday, May 24, 2017 at the Central Dispatch facility. A lot of progress was made and a more detailed cutover plan was produced. Next cutover workshop scheduled for Wednesday, June 28, 2017, 9:00am to 1:00pm at Allegan County Dispatch facility
- iii. Valley tower site clean lease amendment with detailed Allegan equipment inventory was completed for submission to ATC

### 3. Work Planned for Next Week

- i. Prepare plan to quickly resolve Laketown tower situation due to recent acquisition of tower by Tarpon from TRT
- ii. Submit lease amendment to ATC for Valley tower site
- iii. Prepare training plan to address MSP train-the-trainer limited training dates
- iv. Review GPS data technical details with Motorola to determine CAD system interface mechanism

### 4. Open Issues

- i. Tele-Rad Towers recently sold the Laketown tower to Tarpon Towers. Need to ensure expedient processing of lease amendment to ensure modifications are performed quickly to keep project on track for coverage testing while canopy still on trees