

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: June 16, 2017



### 1. Project Status Summary

- i. Modification work has begun at Laketown. All modifications and antenna installations expected to be complete by June 28, 2017
- ii. All antenna installations at all sites expected to be completed by June 28, 2017
- iii. Microwave turn-up expected to start July 5, 2017

### 2. Work Completed Last Week

- i. Laketown site tower modifications started. Delayed due to rain, but completion of modifications and all antenna installations expected to be completed by June 28, 2017
- ii. Modifications to the Dispatch tower are complete
- iii. Installation of all antennas on Dispatch tower is complete
- iv. Dispatch consoles have been installed in the temporary location at the Dispatch EOC
- v. Bi-monthly project update meeting was held on Wednesday, June 14, 2017
- vi. Call to discuss GPS position information was held on Thursday, June 15, 2017. In attendance were ACD engineer, Motorola engineering, Motorola local and State sales team, MPSCS engineering team and engineering manager. Progress made and several action items taken to advance a solution. Next call scheduled for July 12, 2017

### 3. Work Planned for Next Week

- i. ACD and Allegan County to discuss plans for ensuring subscriber training schedule gets defined to match timing of system cutover
- ii. Continue Laketown modifications and antenna installations
- iii. Complete antenna installations at remaining sites

### 4. Open Issues

- i. None at present