

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: June 23, 2017



1. Project Status Summary

- i. Modification work and antenna installation in progress at Laketown. Completion expected June 30, 2017
- ii. Valley site notice to proceed issued. Antenna installation in progress. Completion expected June 30, 2017
- iii. Microwave turn-up expected to start July 5, 2017
- iv. Cutover workshop scheduled for Wednesday, June 28, 2017

2. Work Completed Last Week

- i. Antenna installation started at Valley site. Microwave dishes installed. Due to lease issues not being resolved, installation work put on hold. Work to re-commence on June 26, 2017
- ii. Lease for Valley site discussion held between Allegan County, ACD, Motorola, and American Tower. Verbal agreement reached and ATC gave notice to proceed on good faith that Allegan County will approve updated lease amendment

3. Work Planned for Next Week

- i. Cutover workshop scheduled for Wednesday, June 28, 2017 at 9:00 am to 12:00 pm at Allegan County Dispatch Center
- ii. Complete Laketown modifications and antenna installation
- iii. Complete antenna installation at Valley site

4. Open Issues

- i. None at present