

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: June 30, 2017



### 1. Project Status Summary

- i. All 800 MHz. antennas installed, with the exception of Laketown, which will be completed by July 3, 2017
- ii. All microwave hops, with the exception of the Laketown hops, are turned up and running. Laketown to be turned up by COB June 30, 2017
- iii. System optimization to begin July 5, 2017
- iv. Cutover workshop held Wednesday, June 28, 2017

### 2. Work Completed Last Week

- i. Laketown modifications completed
- ii. Laketown microwave antenna installation and microwave turn up almost complete. Completion by COB June 30, 2017
- iii. 6 microwave hops completed and turned on. Last two hops to be turned on by COB June 30, 2017
- iv. Cutover workshop was held June 28, 2017 at the Allegan County Central Dispatch. Very good progress. Making good headway on the training and installation plans

### 3. Work Planned for Next Week

- i. Complete 800 MHz. antenna installation at Laketown site by July 3, 2017
- ii. Begin system optimization on July 5, 2017

### 4. Open Issues

- i. None at present