

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: June 9, 2017



1. Project Status Summary

- i. Notice to proceed with modifications and installation has been received from Tarpon for Laketown tower. Work starts June 12, 2017
- ii. Modifications to Dispatch tower started. Completion expected June 12, 2017
- iii. Microwave and LMR equipment installed at all locations

2. Work Completed Last Week

- i. Complete notice to proceed with modifications and installation of antennas and equipment has been received from Tarpon towers for the Laketown site. The modifications and antenna installation will begin on June 12, 2017. Expected completion of all by end of June, 2017
- ii. Modifications to the Dispatch tower in progress. Expected completion by June 12, 2017. Microwave dishes installation is complete
- iii. Microwave equipment is installed at all sites.
- iv. Microwave dishes and LMR antennas installations are complete at: Lee, Saugatuck, and Otsego sites

3. Work Planned for Next Week

- i. Call to discuss GPS position information is scheduled for June 15, 2017. It will be between Motorola, ACD, Allegan County and MPSCS technical groups, as well as managers
- ii. Install console wiring at Dispatch Center. Expected completion date: June 19, 2017
- iii. Install recording rack power wiring at Dispatch Center. Expected completion date: June 16, 2017
- iv. Install LMR antennas, TTA, and additional battery string at Wayland site. Expected completion date: June 16, 2017
- v. MPSCS SAM upgrades expected week of June 12, 2017
- vi. Prepare training plan to address MSP train-the-trainer limited training dates

PROJECT STATUS REPORT

4. Open Issues

- i. GPS position information implementation is still not defined. Issue stems from the fact the data stream needs to run through the MPSCS ANS and MPSCS does not currently have sufficient ports to provide this to Allegan County. MPSCS and Motorola are working on a solution that will provide GPS services for the entire state, which will also satisfy the Allegan County requirements. This is a higher level issue that needs to be elevated and addressed by Motorola and MPSCS senior management. A meeting is scheduled for June 15, 2017 that will include those management personnel to drive this